

IOWA DEPARTMENT OF TRANSPORTATION

To Office	Environmental Services	Date	June 21, 2010
Attention	Brad Azeltine	Ref No.	435.1731
From	Steven McCauley		
Office	Materials		
Subject	Asbestos Inspection		

The asbestos inspection requested by District 2 has been completed. The results are as follows:

DATE OF INSPECTION – June 8, 2010

COUNTY – Chickasaw

BLDG NO. – 192N11

PARCEL – New Hampton RCE Office

OWNER – DOT

ITEM – Main Office

SAMPLE #1 – Caulk around exterior window frame in secretary's area, 1 sq. ft.

TEST RESULTS – No asbestos present

IOWA DEPARTMENT OF TRANSPORTATION

To Office Environmental Services

Date June 21, 2010

Attention Brad Azeltine

Ref No. 435.1731

From Steven McCauley

Office Materials

Subject Asbestos Inspection

The asbestos inspection requested by District 2 has been completed. The results are as follows:

DATE OF INSPECTION – June 8, 2010

COUNTY – Chickasaw

BLDG NO. – 192N11

PARCEL – New Hampton Maintenance

OWNER – DOT

ITEM – Main Garage

SAMPLE #1 – Caulk around exterior window frame in 3rd bay from east end of shop
("Dean's Bay"), 1 sq. ft.

TEST RESULTS – No asbestos present

IOWA DEPARTMENT OF TRANSPORTATION

TO OFFICE: Development Support

DATE: June 15, 2000

ATTENTION: Brad Azeltine

REF. NO.: 435.1731

Chickasaw County
New Hampton
Construction Office

FROM: Steve McCauley

OFFICE: Materials

SUBJECT: Asbestos Inspection

The asbestos inspection requested by John Haus Has been completed. The results are as follows:

PARCEL - New Hampton Construction Office
OWNER - Iowa D.O.T.

SAMPLE #1 - Plaster on wire mesh on the ceilings throughout the construction office, the stairwell and in the lower entry, 1924 sq. ft.

TEST RESULTS - 3% Chrysotile Asbestos

SAMPLE #2 - Brown, tan and orange 9" x 9" floor tile throughout the office except in the SW room (RCE office). Some of the floor tile is under the carpet, 1924 sq. ft.

TEST RESULTS - Tile - 5% Chrysotile Asbestos
Mastic - No Asbestos Present

SAMPLE # 3 - Green 9" x 9" floor tile in the SW room (RCE office) under the carpet, 252 sq. ft.

TEST RESULTS - Tile - 5% Chrysotile Asbestos
Mastic - No Asbestos Present

SAMPLE #4 - Patch in the ceiling in the NE corner in the NE room, 8 sq. ft.

TEST RESULTS - No Asbestos Present

If you require additional information regarding this inspection, please contact Steve McCauley at 515-239-1387.

SM:smc

cc: C. Narotam
J. Sommers
G. Feazell
K. Jones

IOWA STATE UNIVERSITY
DEPARTMENT OF TRANSPORTATION ASBESTOS SURVEY BUILDING SUMMARY

BUILDING NO.: 192N11	BUILDING: Garage 8 stall plus	DATE 04/13/92
SURVEY DATE: 03/05/92	LOCATION: New Hampton 1 blk south of hwy	PAGE 1

AREA SURVEYED	DESCRIPTION	LOCATION	MATERIAL TYPE	SAMPLE NUMBER	PERCENT ASBESTOS
Attic Sout End	Pipe Wrap	vertical	Tar/paper pipe ins.	2Z030502	0
Entr, Stairs, 2nd Fl Tan Floor Tile		floor, on or near	9" X 9" Floor Tile	2Z030504	10
Entr, Stairs, 2nd Fl Spray Ceiling		ceiling	Accoustical ceiling mat.	2Z030505	10
Office	Brown Floor Tile	floor, on or near	12" X 12" Floor Tile	2Z030503	10
Salt Shed	Wall Covering	vertical	Roofing material	2Z030506	0